

DETAILS OF RKVY PROJECT TAKEN UP BY HSWC

RKVY PROJECT 2008-09

During the year 2008-09, the Corporation has taken up a project for construction of 85920 MT capacity godowns at 14 locations. All the godowns (except 8800 MT capacity godown out of 12640 MT at Nigdhu, which are under progress) were completed and utilized. The Corporation has availed subsidy amounting to Rs.500.00 lakhs for the said project under RKVY Scheme. The district wise/centrewise details of godowns constructed, expenditure incurred, subsidy received and beneficiaries of the project etc. etc are as under:-

Sr. No.	District	Name of the project	Unit	Target		Achievement		No. of beneficiaries General, SC, Women etc.
				Physical	Financial	Physical	Financial	
1	Ambala	-	-	-	-	-	-	Farmers, Traders, FCI, FSD, Haryana, Hafed, HAIC, Confed, Nafed, BDPO, CCI, HSAMB, NFL, IFFCO, KRIBHCO, RCF etc. would be utilizing warehousing facilities at these godowns
2	Bhiwani	-	-	-	-	-	-	
3	Faridabad	Construction of godowns at SWH, Kherikalan	4640MT	Constt. of 4640 MT capacity godowns	Rs.1,03,03,882/-	Completed	Rs.1,15,07,093/-	
4	Fatehabad	Construction of godowns at SWH, Dharsul	8000MT	Constt. of 8000 MT capacity godowns	Rs.1,58,00,947/-	Completed	Rs.1,60,90,335/-	
5	Gurgaon	-	-	-	-	-	-	
6	Hisar	Construction of godowns at SWH, Uklana Barwala Hansi	4320 MT 5760 MT 6240 MT	Constt. of 16320 MT capacity godowns	Rs.1,16,53,624/- Rs.1,57,67,958/- Rs.1,66,55,029/-	Completed Completed Completed	Rs.1,37,17,165/- Rs.1,41,17,120/- Rs.1,73,95,456/-	
7	Jhajjar	Construction of godowns at SWH, Jhajjar	2400 MT	Constt. of 2400 MT capacity godowns	Rs.60,36,205/-	Completed	Rs.69,99,258/-	
8	Jind	Construction of godowns at SWH, Uchana Nagura	6560 MT 7200 MT	Constt. of 13760 MT capacity godowns	Rs.1,52,54,589/- Rs.1,75,83,772/-	Completed Completed	Rs.1,63,55,483/- Rs.1,82,33,226/-	
9	Kaithal	Construction of godowns at SWH, Cheeka	7680 MT	Constt. of 7680 MT capacity godowns	Rs.1,75,43,206/-	Completed	Rs.1,86,57,817/-	
10	Karnal	Construction of godowns at SWH,	3840 MT 8800 MT	Constt. of 12640 MT capacity	Rs.3,41,53,647/-	3340 MT capacity	Rs.99,67,959/-	

Sr. No.	District	Name of the project	Unit	Target		Achievement		No. of beneficiaries General, SC, Women etc.
				Physical	Financial	Physical	Financial	
		Nigdhu	12640MT	godowns		godowns completed and for remaining 8800 MT godowns portion completed & road work in progress	Rs.81,23,943/- 2010-2011	
11	Kurukshetra	Construction of godowns at SWH, Pipli	8480MT	Constt. of 8480 MT capacity godowns	Rs.2,31,48,430/-	Completed	Rs.2,34,64,729/-	
12	M.garh	Construction of godowns at SWH, Ateli	3200 MT	Constt. of 3200 MT capacity godowns	Rs.85,20,027/-	Completed	Rs.84,31,889/-	
13	Mewat	-	-	-	-	-	-	
14	Palwal	Construction of godowns at SWH, Rattipur	5760 MT	Constt. of 5760 MT capacity godowns	Rs.1,41,01,794/-	Completed	Rs.1,49,15,770/-	
15	Panchkula	-	-	-	-	-	-	
16	Panipat	-	-	-	-	-	-	
17	Rewari	-	-	-	-	-	-	
18	Rohtak	Construction of godowns at SWH, Lakhan Majra	3040 MT	Constt. of 3040 MT capacity godowns	Rs.74,79,891/-	Completed	Rs.74,31,222/-	
19	Sirsa	-	-	-	-	-	-	
20	Sonipat	-	-	-	-	-	-	
21	Y.Nagar	-	-	-	-	-	-	
	Total		85920 MT	Constt. of 85920 MT capacity godowns	Rs.21,40,03,001/-		Rs.20,54,08,465/-	

RKVY PROJECT 2010-11

Motivated with the project taken up by the Corporation during the year 2008-09, the Corporation has again taken up another project for construction of godowns of 58,880 MT at 8 loactions. With the creation of additional covered storage capacity in the State the Corporation will be will able to save grains for the Nation besides catering to the storage needs of local as well as catchment area, farmers, traders, Govt. agencies, fertilizer agencies, public enterprises etc. etc. The details of the RKVY project taken up during 2010-11 are as under:

Physical and Financial Progress Report for March, 2011

Sr. No	District	Name of the project (Const.of godowns)	Unit	Project				Achievement	
				Physical (in MT)	HSWC Share (in lakh Rs.)	Subsidy under RKVY (in lakh Rs.)	Total (in lakh Rs.)	Physical	Subsidy received under RKVY (in lakh Rs.)
1	Sonepat	Pungthala	Metric Tonne	5,920	118.54	39.52	158.06	i) Brick work and RCC work 4ft. above floor level in 1st godown completed. ii) Excavation one long wall and gable wall is in progress in second godown. iii) Dismantling of brick work in third godowns is in progress.	39.52
2	Panipat	Bapauli		5,760	121.89	40.63	162.52	Plaster, flooring in the godowns completed. Brick work above glazing beam is in progress.	40.63
3	Bhiwani	Bawani Khera		12,160	192.73	64.25	256.98	Roofing laid. Flooring is in progress.	64.25
4	Sirsa	Chautala		12,480	238.62	79.54	318.16	Godown upto roof level	79.54
5	Kaithal	Cheeka		7,200	122.81	40.93	163.74	Work is in progress.	40.93
6	Palwal	Rattipur		7,680	148.83	49.60	198.43	Four Nos godowns completed upto the gutter beam and balance two nos. godowns upto door level. PCC & WBM in flooring completed.	49.60

7	Hissar	Hansi		5,760	111.40	37.14	148.54	Roofing laid. Flooring is in progress.	37.14
8	Jind	Uchana		1,920	35.17	11.72	46.89	Brick work plaster, sheeting and flooring completed. Road work and platform is in progress.	11.72
				58,880 MT	1089.99	363.33	1453.32		363.33